

## Indicative Schedule of Local Area and Utility Works

Worksite	Description of Works	Indicative Start Date	Indicative Total Shifts	Indicative Night Shifts
Chatswood	Trenching and conduit installation, and installation pit construction	16/10/17	60	20
	Stormwater pit inspection survey	03/11/17	1	1
	TBM HV power supply trenching (approximately 100 metres) and installation of new on-site kiosk	4/12/17	20	7
	Stage 1 relocation of 5 HV feeders through site terminating into existing kiosk on Nelson St. 1 feeder will extend across Nelson St Bridge and another on the Pacific Highway.	16/10/17	49	12
	Stage 2 relocation of HV feeders within Nelson St Bridge terminating on either new kiosk on Orchard Road or existing kiosk on Nelson St.	02/04/18	20	15
	Telecommunications relocation trenching from Nelson St, through site and across Mowbray Road into Hampden Rd	16/10/17	40	7
	Tree removal and trimming along Mowbray Road.	16/11/17	2	2
	Design investigation potholing along Mowbray Road, Hampden Road, Pacific Highway and Nelson St.	20/11/17	8	8
	<b>Total</b>			<b>200</b>

## John Holland CPB Ghella Sydney Metro City & Southwest Tunnel and Station Excavation Works

Worksite	Description of Works	Indicative Start Date	Indicative Total Shifts	Indicative Night Shifts
Crows Nest	Relocation of HV/LV underground (trenching) and overhead services. Relocation of substation. Installation of new substation.	27/11/17	40	20
	Trenching for new gas line and removal of existing on the corner of Willoughby Rd and Pacific Highway.	11/12/17	15	10
	Relocation of Stormwater on Hume St spanning the station box to allow for future station excavation	11/12/17	20	10
	Hume Street sewer adjustment to span the station box to allow for the future station excavation	27/12/17	10	6
	Hume Street Watermain disconnection trenching Pacific Hwy to Clarke St	8/01/18	10	10
	Hume Street Traffic Signal Relocation	8/01/18	10	10
	Telecommunications relocation trenching Clarke St to Hume St via Willoughby Rd.	8/01/18	25	15
	Tree removal works along Pacific Hwy, Oxley St, Hume St and Clarke St	27/11/17	14	4
	<b>Total</b>			<b>134</b>
Victoria Cross North	Roadheader HV power and trenching	15/01/18	10	10
Victoria Cross South	Service investigation – potholing footpath on Miller Street	28/10/17	2	0

## John Holland CPB Ghella Sydney Metro City & Southwest Tunnel and Station Excavation Works

Worksite	Description of Works	Indicative Start Date	Indicative Total Shifts	Indicative Night Shifts
	Roadheader HV power supply trenching (approximately 30 metres) from Berry St to a new substation at the worksite on Miller St.	15/01/17	15	15
	Realignment of existing stormwater drainage line in the footpath of Miller St across the southern extent of the worksite.	08/1/18	45	10
	<b>Total</b>		<b>72</b>	<b>35</b>
Blues Point	Overhead power cable protection	09/4/18	5	0
Barangaroo	TBM power supply trenching along Sussex St and into existing conduits on Hickson Rd to a new kiosk on the worksite.	8/1/18	20	6
	Relocation of existing HV services on Hickson Rd to allow for the future station excavation.	05/02/18	45	6
	Relocation of existing stormwater drainage line (trenching) from High St, around the future station excavation and into Nawi Cove.	08/01/18	45	6
	Modification of pedestrian access, tree removal and barrier installation along Hickson Road.	18/11/17	5	3
	<b>Total</b>		<b>120</b>	<b>21</b>
Martin Place	Roadheader HV supply trenching (approximately 60 meters) across Hunter St and Bligh St.	20/11/17	15	15

John Holland CPB Ghella Sydney Metro City & Southwest Tunnel and Station Excavation Works

Worksite	Description of Works	Indicative Start Date	Indicative Total Shifts	Indicative Night Shifts
	Decommissioning of two existing substations requiring trenching and conduit reticulation across Martin Place.	20/11/17	45	45
	Telecommunications relocation requiring trenching and conduit reticulation across Martin Place.	02/1/18	20	20
	Potholing in driveways, along Castlereagh St, Elizabeth St and within Martin Place	06/11/17	8	8
	Oversize vehicle deliveries	20/11/17	2	2
	<b>Total</b>		<b>90</b>	<b>90</b>
Pitt Street	Potholing in driveways	30/10/17	4	4
	Roadheader HV power supply into an existing pit on Park St.	20/11/17	10	10
	<b>Total</b>		<b>14</b>	<b>14</b>
Waterloo	Slit trench along Raglan and Wellington streets	31/10/17	9	0
	Sewer relocation works from church on Botany Rd	13/12/17	6	6
	Overhead LV power relocation, Cope St, Raglan St, Wellington St and Botany Rd	17/11/17	6	6
	<b>Total</b>		<b>21</b>	<b>12</b>
Marrickville	Potholing of box culvert, and driveways on Murray St and Edinburgh Rd	30/10/17	4	0

## John Holland CPB Ghella Sydney Metro City & Southwest Tunnel and Station Excavation Works

---

Worksite	Description of Works	Indicative Start Date	Indicative Total Shifts	Indicative Night Shifts
	TBM and Precast HV supply trenching and directional boring (within the rail corridor) from Princes Highway to the worksites.	13/11/17	55	15
	<b>Total</b>		<b>59</b>	<b>15</b>